

## Fielden Park – Progress on Alterations: Report 2, 27 June 2023

### MIGSG Floors 2 to 5

1. Overall, the work on the upper floors is progressing well;
2. Most of the first fix Mechanical & Electrical services on the 5th floor is now complete;
3. The layout of the Labs has been agreed with the supplier so that work on these can progress further;
4. Most of the alterations associated with the 4th floor, which is the most challenging, are progressing well;
5. Now that most of the demolition and enabling work is complete, we will agree on the floor finishes in terms of making good or new floors;
6. The Mechanical first fix for the new ablution rooms is now almost complete; and
7. Most of the making good to the ceilings is now complete.

### MMPS Floors Ground and 1<sup>st</sup>

1. The work on the Ground and 1st floors is phased after floors 2 – 5 and is progressing well;
2. The first fix Mechanical & Electrical services on these floors has just started;
3. All the demolition work on these floors has been completed and the enabling work (new walls) has started;
4. The Mechanical first fix for the new ablution room has started; and
5. The work on the ceilings will begin when the enabling works are nearing completion.

### Images



## Fielden Park – Progress on Alterations: Report 2, 27 June 2023

### Scope of Work – Sports Hall

1. The internal walls for the two changing rooms have been formed, plastered and skimmed;
2. Work on the drainage has begun and is on-going;
3. The staff washroom (including shower) has been formed and is ready for plastering;
4. The new ceiling grid for the changing rooms has been installed;
5. First fix of lighting, power, fire alarms and ventilation ducting has been carried out;
6. The black-out covers on the hi-rise windows have been removed; and
7. The contractor has started work on the sports hall floor

### Images

